

# Project Fact Sheet

## Innovation High School (Site 50-H-SE-2) (Relief)

12401 Dowden Road.  
Orlando, FL, 32832



CORE HORUS

INNOVATION HIGH SCHOOL

03/20/24  
Image #01

### Project Update:

- HVAC chillers and electrical switchgear connections are in progress.
- Ceiling grid, casework, flooring and painting is nearly complete in Bldg. 100.
- Kitchen equipment is scheduled to arrive this month. Elevator installation is in progress.
- Painting and ceiling grid installation are ongoing in Bldg. 200.
- Sod installation is complete for the football, baseball and softball fields.
- Bleachers are scheduled to install in late March. Courtyard hardscape is scheduled to begin this month. Student parking lot is paved and teacher parking and bus loop are in progress.
- Retaining wall and perimeter fencing are both complete. Grease traps and lift stations are installed.
- Offsite work to widen Founders Street is in progress.

### Project Information:

- **Building Completion Date:** Aug 2024 (Phase 1)
- **Project Completion Date:** Aug 2024 (Phase 1)
- **School Opening:** Aug 2024
- **No. on Sales Tax Referendum:** N/A
- **Student Capacity:** 3240
- **Gross Floor Area:** 371,660
- **Site Area:** 63.4 acres
- **District:** 2
- **Learning Community:**

**Architect:** Zyscovich

**Contractor:** Core Construction

**Project Manager:** Krista McArthur

**Adopted Budget:** \$230.0 M

### Project Description:

#### Construction of:

- Administration Office
- Kitchen
- Cafeteria
- Media Center
- EHPA Gym
- Classrooms
- Art and Music Labs
- Science Labs
- Computer Lab(s)
- Multipurpose Lab(s)
- Hard Courts
- Baseball Field
- Softball Field
- Track and Field
- Football Field
- Practice Field(s)
- Covered Walkways
- Expanded Parking Lot
- Enhanced classroom technology including new computers and interactive touch-screen panels
- Secure campus with one public entrance